



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130027, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
Unit: 120, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, July 15, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFITS AT 1F200; SOFFIT AT CORR 1F108 NW; SOFFIT AT 1F101; GWB CEILING AND PERIMETER BULKHEADS @ LINAC 1F132; SOFFIT AT 137 NURSE STATION -- AFTER HANGERS ARE ADDED;

Partial Correction
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: ALL PLAN NORTH OF CORR 1F007; CORR 1F007 EXCEPT SOUTH 8'; **1F008; 008A;** 100-107; 1F109; 110; 111; 112; 113-118; 119; 120; 121; 122; 123; 138; 141-145; 146; 147;

AFTER TEMPORARY ELECTRICAL WIRING IS REMOVED: 1F124; 125; 126; 128A; 129; 131; 133; 133A; 135; 136; 140;

Comments: