



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130989, Building Permit - Commercial
Address: 1233 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Tuesday, July 16, 2013

Corrective Action Required
2 MISC

PROVIDE CEILING SYSTEM MANUFACTURER'S TECHNICAL LITERATURE THAT INDICATES SIZE OF WIRE HANGERS USED TO SUPPORT ACT CEILING SYSTEM GRID IS SUFFICIENT.

Corrective Action Required
3 MISC

CLARIFY PURPOSE OF OPEN VERTICAL SHEET METAL PIPE ABOVE EAST OFFICE.

Corrective Action Required
4 MISC

IS RESTROOM EXHAUST FAN DUCTED TO ABOVE?

Comments: DO NOT COVER CEILING PRIOR TO APPROVAL OF ABOVE-CEILING SYSTEMS. HEADS-UP FOR FINAL INSPECTION: CHECK ANSI/ADA REQUIREMENTS REGARDING HEIGHT OF RESTROOM MIRROR.