



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20131202, Building Permit - Commercial
Address: 1736 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Tuesday, August 20, 2013

Corrective Action Required
1 MISC

NEC 300-11, 330.30 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: NOT SECURELY FASTENED WITHIN 12" OF ENTRY TO BOXES [ALLOWABLE EXCEPTION: FIXTURE WHIPS NOT IN EXCESS OF 6' LONG]. CHECK ALL.

Corrective Action Required
2 MISC

NEC 334-10 SUPPORT MC ELECTRICAL CABLE AT 6' MAX INTERVALS. CHECK ALL.

Corrective Action Required
3 MISC

NEC 110-12: UNUSED OPENINGS AT ELECTRICAL PANELS / JUNCTION BOXES NOT PLUGGED. CHECK ALL.

Corrective Action Required
4 MISC

UNSECURED, OPEN ELECT BOX ABOVE E WALL OF MEN'S RR

Gas Piping Inspection - Commercial	John Borns	Passed	Tuesday, August 20, 2013
---	------------	--------	--------------------------

Hood/Duct Inspection	Khanh Nguyen	Partial	Tuesday, August 20, 2013
-----------------------------	--------------	---------	--------------------------

Partial Correction
1 MISC

GREASE DUCTT LIGHT TEST PERFORMED AND APPROVED BY

Corrective Action Required

2

MISC

KN 8/8/13.

PERFORMANCE TESTS PER IMC SUBJECT TO APPROVAL WHEN
READY

Comments: GAS PIPING PRESSURE TEST HELD STEADY AT ≥ 10 PSI FOR ≥ 10 MIN.