



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20131734, Building Permit - Commercial
Address: 3360 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Tuesday, August 20, 2013

Corrective Action Required
1 MISC

-SHALL GROUND METAL STRUCTURE PER CODE. NEC 250.32
AND NEC 250.104

****250.32 BUILDING/STRUCTURE SUPPLIED BY FEEDER**
250.32(A) REQUIRES THAT THIS STRUCTURE (CONSTRUCTION
OFFICE BOX) HAS ITS OWN GROUNDING ELECTRODE
INSTALLED.
250.32(B)(1) REQUIRES THAT THE FEEDER EQUIPMENT
GROUNDING CONDUCTOR TO BE CONNECTED TO THE
GROUNDING ELECTRODE (NOT INSTALLED) AND TO BOND
EQUIPMENTS AND STRUCTURE (WHICH IT DOES)

THE METAL STRUCTURE IS BONDED TO THE SUBPANEL
ENCLOSURE. THE CONNECTION IS OUTSIDE NEAR THE
FEEDER POINT OF ENTRY. THIS MEETS THE REQUIREMENT OF
250.104

Comments: