



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130305, Building Permit - Commercial  
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Electrical Inspection - Commercial</b>	John Borns	Partial	Tuesday, August 20, 2013
Partial Correction 1 MISC		OK TO COVER WHEN READY THREE 3" PVC SCH 40 UNDER-SLAB ELECTRICAL CONDUITS FROM (11) TO (13) ON ~(D.4)	
Partial Correction 2 MISC		NO ISSUES FOUND ON UNDER-SLAB ELECTRICAL CONDUIT EAST OF (K); OK TO COVER WHEN READY	
<b>Underslab Plumbing Inspection - Commercial</b>	John Borns	Not Ready	Tuesday, August 20, 2013
Partial Correction 1 MISC		OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT FOLLOWING LOCATIONS: (K.9) TO (N.1) x (5.6) TO (6.2); 6" PVC ST & 4" PVC SAN PER PR-02 FROM F.5/12.3 N & OFFSET TO F.4 5' OUTSIDE B/L;	
Corrective Action Required 2 MISC		NOTE IPC 312 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM. <b>UNDER-SLAB PLUMBING DOES NOT AGREE WITH DRAWINGS</b>	

**Comments:**