



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRRES20130943, Building Permit - Residential  
Address: 2050 SW COUNTY LINE RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mark Harding	Failed	Tuesday, September 03, 2013

Corrective Action Required  
1 MISC

1. NAIL DBL TRUSS PER PLANS
2. INSTALL BRACED WALLS PER PLANS
3. INSTALL HURRICANE STRAPS 2ND FLOOR , FRON MSTR, ALL EXTERIO BEARING TRUSS
4. FIRESTOP MSTR TUB, INSTALL MSTR TUB, SOLID BLOCK REAR 2ST FLOOR CHASE BACK WALL. BUILD REAR N.E. CHASE GREAT ROOM, FIRESTOP LANDING FROM WALL,
- 5.ANCOR BSMT BEAM POST, ANCOR GARAGAE BEAM POST.
6. INSTALL GAS LINE
7. SUPPORT 2X10 AT STAIR WALL NEXT TO LVL
8. SUPPORT ALL LVL AND BEARING POINT WITH CORRECT NUMBER OF STUDS AS PER PLANS, BREAKFAST NOOK, DINNING ETC.
9. INSTALL DBL JOIST BSMT AS PER PLANS
10. FIRESTOP HEAT CHASE REAR CENTER BEDROOM CLOSET CHASE
11. SUPPORT DWV 48" OC.C, SUPPORT PEX PIPING IN WALL AT 36".
- 12.FLUE CLEARANCE TO PEX AND ROMEX.
13. GARAGE DOOR STRAPS
14. ROMEX 6' ATTICE ACCESS-PROTECT
15. JOIST HANGER NAILS 1ST FLOOR OVER BENCH HALL-DO NOT COVER

**Electrical Service  
Inspection -  
Residential**

Mark Harding

Passed

Tuesday, September 03, 2013

**Comments:**