



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130446, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, Unit:520, LEES SUMMIT, MO 64086
110 NE SAINT LUKES BLVD, Unit:500, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, September 23, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB FRAMING AND SYSTEMS TO BE CONCEALED AT FOLLOWING LOCATIONS: SOFFIT ABOVE 5F234; SOFFIT @ WEST SIDE OF CORR 5F016; 5F100

Partial Correction
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS THROUGHOUT EXCEPT:
201 -- FLOOR COVERING IN PROGRESS
203 -- UNUSED OPENING (BOX CONNECTOR) AT BOX F5-1 #3
207; 208; 225 -- TEMPORARY WIRING NOT COMPLETELY REMOVED

Comments: