

File

610 NW Redbud Dr
Unit A-D

BUILDING DEMOLITION
SYSTEM DISPOSITION

Upon completion of demolition work described in Lee's Summit Permit # PRDEM20130359
please complete this form, providing information to the best of your ability regarding the various
structures and systems demolished, removed or deactivated, and return to John Borne, building inspector.

Structure... Briefly describe the structure(s) demolished, and the manner and the extent to which
removal was performed. Include a description of the removal of foundation/substructure elements.

Appliances, HVAC equipment, Asbestos were removed
from structure. Industrial Wrecking demolished the
structures and hauled away debris (house, foundation, and
concrete slabs). Dirt was hauled in to level lot to surrounding
Grade.

Sanitary sewer service... Describe measures taken to deactivate the service, including related contact
with City departments.

Sewer was temporarily abandoned until new structure
is to be built. Sewer was capped by JKV Mike Smith
(816) 985-9824

Water service... Describe measures taken to deactivate the service, including related contact with City
departments.

Water line was temporarily abandoned on house
side of meter by JKV, Mike Smith (816) 985-9824

Natural gas service... Describe measures taken to deactivate the service, including related contact with
the gas service provider.

Infrasource disconnected gas line at main.

Dusty Rice (816) 363-1700 office (816) 985-3534 mobile

Electrical power service... Describe measures taken to deactivate the service, including related contact
with the electrical service provider.

KCP&L was notified. Meter was terminated and
lines were removed from transformer. Terminations
were faxed to 800 449-0366.

Date 6/17/13 Applicant Industrial Wrecking Marie Cacioppo
Applicant Signature Marie Cacioppo