



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130305, Building Permit - Commercial
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Monday, October 07, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY LIGHT GAUGE FRAMING @ PARAPET WALLS AT: PERIMETER AT ELEVATION 132'-8" AND 130'-8"; LOWER WALL 132'-10" AT CLEARSTORY; **ROOF FACE OF PARAPET WALLS AT ELEVATION 117'**;

Corrective Action Required
2 MISC

CORRECTIONS TO BE MADE AT PARAPET WALLS AT ELEVATION 117':
- ALL SLIDE SCREWS MUST AT MID-HEIGHT OF SLOTS; STUDS MUST BE CUT TO ACCOMDATE
- NO SCREWS THROUGH BODY OF CLIP TO STUDS

Corrective Action Required
3 MISC

SCREW BOTH FLANGES BOTH ENDS OF CRIPPLE STUDS ABOVE DOOR OPENINGS

Comments: