



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130393, Building Permit - Commercial
Address: 194 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Not Ready	Monday, November 11, 2013

Corrective Action Required

- | | | |
|---|------|---|
| 1 | MISC | IFGC 407; 415: 8' PROTECTION OF ROOF MEMBRANE UNDER WOODEN PIPING SUPPORT BLOCKS FOR GAS PIPING: COMPLY WITH MAXIMUM SUPPORT SPACING PER IFGC. USE WEATHER-RESISTANT BLOCKING MATERIAL PROVIDING SOLID SUPPORT UNDER PIPE. LOOSE-CLAMP BLOCKS TO PIPE. APPLY SPECIFIED / APPROVED, ROOF-COMPATIBLE SLIP SHEET TO UNDERSIDE OF BLOCKS WITH METAL FASTENERS AT SIDES OF BLOCKS. |
| 2 | MISC | IFGC 404.8: EXPOSED METALLIC PIPING MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. |
| 3 | MISC | PIPING INSIDE BUILDING NOT YET COMPLETED. SUBSEQUENT INSPECTION AND PRESSURE TEST WILL BE REQUIRED WHEN PIPING IS COMPLETED. |

Gas Service Inspection - Commercial	John Borns	Passed	Monday, November 11, 2013
--	------------	--------	---------------------------

**Comments: GAS PIPING PRESSURE TEST HELD STEADY AT ≥ 10 PSI FOR ≥ 10 MIN.
RELEASE GAS SERVICE.**