



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130305, Building Permit - Commercial  
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Failed	Friday, November 22, 2013

Corrective Action Required  
1 MISC

**114a: ENSURE JAMBS ARE SCREWED AT BOTTOM TRACKS;  
SCREW ALL FLANGE CONNECTIONS AT CRIPPLES ABOVE  
OPENINGS.**

<b>Above Ceiling Inspection</b>	John Borns	Failed	Friday, November 22, 2013
---------------------------------	------------	--------	---------------------------

Partial Correction  
1 MISC

OVERHEAD WATER & DWV PIPING IN AREA "B": ONE UNISTRUT HANGER TO BE INSTALLED; OK TO INSTALL PIPE INSULATION WHEN READY

Corrective Action Required  
2 MISC

**ABOVE CEILINGS AT B101; 110; 116; 117; 120; 122; 132 FULLY  
SCREW ALL FLANGE CONNECTIONS OF CEILING JOISTS;  
COMPLETE DISCONTINUOUS DUCTWORK**

**Comments:**