



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20131231, Building Permit - Commercial  
Address: 2151 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection - Commercial</b>	Khanh Nguyen	Failed	Friday, November 22, 2013

Corrective Action Required  
1 MISC

- REMOVE ENAMEL AT STEEL STRUCTURE GROUNDING CONNECTION
- PROTECT CONDUCTORS WITH PROPER FITTING PER 300.4(F).
- GROUND SERVICE TO CONCRETE ENCASED STEEL ELECTRODE
- EACH PARALLEL EQUIPMENT GROUNDING CONDUCTOR OF THE 400 AMP CIRCUIT SHALL BE MIN. #3 COPPER PER 250.122(F)(1)
- PANEL B: INSTALL TWO #3 PARALLEL EQUIPMENT GROUNDING CONDUCTOR TO ADJACENT ENCLOSURE

**Comments:**