



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130305, Building Permit - Commercial  
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Tuesday, November 26, 2013

Partial Correction  
1 MISC

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: AREA "A" MAIN LEVEL FROM (C.5) WEST EXCEPT RR'S A212 & A213; B114a; B120;

<b>Above Ceiling Inspection</b>	John Borns	Partial	Tuesday, November 26, 2013
---------------------------------	------------	---------	----------------------------

Partial Correction  
1 MISC

OVERHEAD WATER & DWV PIPING IN AREA "B": ONE UNISTRUT HANGER TO BE INSTALLED; OK TO INSTALL PIPE INSULATION WHEN READY

Corrective Action Required  
2 MISC

NO CEILING FRAMING FOUND AT FOLLOWING SPACES REQUESTED FOR ABOVE-CEILING INSPECTION: B107; B123; B125; B127; B133; B134; B107

Corrective Action Required  
3 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: B101; B110; B115; B116; B120;

Corrective Action Required  
4 MISC

AT SPACE B117 CLARIFY UNCONNECTED DWV SAN TEE WITH RUBBER CAP

**Comments:**