



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20132180, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Monday, December 02, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY COMPONENTS OF RATED MECHANICAL SHAFTS:
> **SHAFT AT B'.2/18.5: FRAMING AND INNER LAYER SHAFT LINER BOARD OK TO COMPLETE AND FIRE-SEAL**

In-wall Inspection	John Borns	Partial	Monday, December 02, 2013
---------------------------	------------	---------	---------------------------

Partial Correction
1 MISC

OK TO TOP-OUT WALLS WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING LOCATIONS: CORRIDOR 5A203 FROM (13.1) TO (18.7); SPACE 140; 143; 162; CORR 5A207 FROM (19) TO (11); **ON (17) FROM (B') TO (C')**;

Partial Correction
2 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 5A115; 143;

Comments: