



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130305, Building Permit - Commercial
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Thursday, December 26, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: AREA "A" MAIN LEVEL FROM (C.5) WEST EXCEPT RR'S A212 & A213; B114a; B120; AREA "A" MAIN LEVEL FROM (C.5) EAST; **A212; A213;**

Above Ceiling Inspection	John Borns	Partial	Thursday, December 26, 2013
---------------------------------	------------	---------	-----------------------------

Corrective Action Required
1 MISC

SPACES TO RECEIVE PROPRIETARY CEILING NOT READY FOR ABOVE-CEILING INSPECTION: B107; B123; B125; B127; B133; B134; B107

Partial Correction
2 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: B101; B110; B115; B116; B120;

Partial Correction
3 MISC

AREAS TO RECEIVE SECURITY TILE CEILING OK TO PLACE CRITICAL TILE: 104; 106; 112; 126; 119;

Partial Correction
4 MISC

ABOVE-CEILING SYSTEMS APPROVED WITH BELOW CONDITIONS AT FOLLOWING CELL SPACES WITH SECURITY CEILING SYSTEM INSTALLED IN ADVANCE: 107; 123; 125; 127; 128; 130; 133; 134

ENSURE ACOUSTICAL INSULATION IS COMPLETELY INSTALLED AND IN PROPER LOCATION BEFORE OCCUPANCY. TEMPORARY ELECTRICAL WIRING TO BE REMOVED. ALSO REMOVE ALL SCRAP MC ELECTRICAL CABLE AND OTHER DEBRIS.

Comments: