



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20132180, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Tuesday, December 31, 2013
Partial Correction 1 MISC		OK TO TOP-OUT WALLS WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING LOCATIONS: CORRIDOR 5A203 FROM (13.1) TO (18.7); SPACE 140; 143; 162; CORR 5A207 FROM (19) TO (11); ON (17) FROM (B') TO (C'); CORR 102 W WALL FROM (8) TO (11);	
Partial Correction 2 MISC		OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 5A115; 143; 070; 137; 139; 140; 141; 208; CORR 203 FROM (19) TO (17); PATIENT 047 THRU 054 INCLUDING HEADWALLS; 055 THRU 059 EXCEPT HEADWALLS; 060 EXCEPT HEADWALL & SE PLUMBING WALLS IN BA; 061; CORR 201/202/203 COMPLETE FROM (19) TO (10.5) EXCEPT AT NURSE STATION DROPS/SOFFITS; CORRIDOR CROSSWALL @ FIRE DOOR 5A203; 016 THRU 046; RR133; RR134; 135 EXCEPT SE CORNER @ R.D. STACKS; 136; 147; 148; 149 N WALL;	
Above Ceiling Inspection	John Borns	Partial	Tuesday, December 31, 2013
Partial Correction 1 MISC		OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SHOWERS @ 47-54;	

Comments: