

## CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

## **Inspection Summary**

Permit #: PRCOM20132180, Building Permit - Commercial

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**In-wall Inspection** John Borns Partial Wednesday, January 15, 2014

Partial Correction

**MISC** OK TO TOP-OUT WALLS WITH GWB TO ALLOW INSTALLATION

OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING

LOCATIONS: CORRIDOR 5A203 FROM (13.1) TO (18.7); SPACE

140; 143; 162; CORR 5A207 FROM (19) TO (11); ON (17) FROM (B')

TO (C');

Partial Correction

**MISC** OK TO COVER WHEN READY WALL FRAMING + IN-WALL 2

> SYSTEMS AT FOLLOWING SPACES: 5A115; 143; 070; 137; 139; 140; 141; 208; CORR 203 FROM (19) TO (17); PATIENT 047 THRU 059; 060 EXCEPT HEADWALL & SE PLUMBING WALLS IN BA; 061; CORR 201/202/203 COMPLETE FROM (19) TO (10.5) EXCEPT AT NURSE STATION DROPS/SOFFITS: CORRIDOR CROSSWALL @ FIRE DOOR 5A203; 016 THRU 046; RR133; RR134; 135 EXCEPT SE CORNER @ R.D. STACKS; 136; 147; 148; 149 N WALL; CORR 102 E & S WALLS FROM (8) TO (11); 060B; 203; CORR 207 W WALL (13.7) TO (19); 125 E,S,W WALLS; 153; 124; 206; 123; 121 EXCEPT SHORT WALL; 061A; 063; 062; CORR CROSS-WALL @ DOOR 102; CORR 102 W WALL FROM (8) TO (11); 037 THRU 046; 031 THRU 036; ABOVE DOOR 207; [115; 115A; 116; ABOVE DOOR 201;

**Above Ceiling** Partial Wednesday, January 15, 2014

Inspection

John Borns

Partial Correction

OK TO COVER WHEN READY GWB CEILING FRAMING + **MISC** 

ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SHOWERS @ 47-54; [SOFFITS AT CORRIDORS 203 & 207 @ (16), (16.4), (18.1), (18.4); LOBBYS 200 & 204; [NURSE STATION 150 SOFFITS E & W ONLY; SHOWER LIDS AT 055 THRU 060; SHOWER LIDS AT 043 THRU 046;

NOT APPROVED: SOFFITS @ NURSE STATION N & S. ADD FRAMING TO CARRY LOADS WHERE 2 OR MORE TENSION STUDS DO NOT EXTEND TO STRUCTURE ABOVE.

**Comments:**