



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130305, Building Permit - Commercial  
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Failed	Wednesday, January 15, 2014
Partial Correction 1 MISC		OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: B101; B110; B115; B116; B120;	
Partial Correction 2 MISC		ABOVE-CEILING SYSTEMS APPROVED WITH CONDITIONS STATED BELOW AT FOLLOWING SPACES WITH SECURITY CEILING SYSTEM INSTALLED: 104; 105; 106; 107; 108; 111; 114; 114a; 118; 123; 125; 127; 128; 130; 133; 134  ENSURE ACOUSTICAL INSULATION WHERE REQUIRED IS COMPLETELY INSTALLED AND IN PROPER LOCATION BEFORE OCCUPANCY. TEMPORARY ELECTRICAL WIRING TO BE REMOVED. ALSO REMOVE ALL SCRAP MC ELECTRICAL CABLE AND OTHER DEBRIS.	
Corrective Action Required 3 MISC		<b>AT TRAINING 104/105 DO NOT COVER SOFFIT. FULLY SCREW ALL CONNECTIONS. SCREW BOTH FLANGES OF TENSION STUDS TOP AND BOTTOM.</b>	

**Comments:**