

Inspection Summary

Permit #: PRCOM20130305, Building Permit - Commercial

Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Tuesday, February 18, 2014

Partial Correction

1 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING
SYSTEMS @ FOLLOWING SPACES: 203-208; 210-213; 216; S-2;

Partial Correction

2 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING
SYSTEMS @ FOLLOWING SPACES: **A219 AFTER ALL CEILING JOIST
CONNECTIONS ARE SCREWED BOTH FLANGES AND SPRINKLER DROP IS
CORRECTED FOR CEILING ELEVATION;**

Comments: