

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20130305, Building Permit - Commercial
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Tuesday, February 25, 2014

Partial Correction
1 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 203-208; 210-213; 216; S-2; 102; 107; 109; 110; 111; 112; **108 AFTER TEMP ELECT WIRING IS REMOVED. SPRINKLER DISTRIBUTION PIPING YET TO BE CONNECTED @ S WALL;**

Corrective Action Required
2 MISC

SPACE 113:
- CHECK & CORRECT CEILING SUPPORT WIRES SO NONE HAVE BENT PATH TO STRUCTURE ABOVE
- CHECK ALL MC CABLE FOR SUPPORT @ 6' MAX AND SECURING WITHIN 12" OF BOX EXCEPT FIXTURE WHIPS > 6' LONG
- F.A. WIRING NOT COMPLETED
- REMOVE TEMP ELECT WIRING
- SPRINKLER DROPS NOT TO ELEVATION

Comments: