

PUBLIC WORKS ENGINEERING DIVISION

Punch List

Date: Friday, March 07, 2014

To: Paul Tharpe

Re: Certificate of Substantial Completion for:
Chipman Road Animal Hospital
Public Works Infrastructure Permit - Commercial, Development-Complete
PRPWFC20120295

A comprehensive inspection was completed for this project. It has been determined by Public Works that a Certificate of Substantial Completion can be released. The following items were incomplete as of the date of this letter. The developer, contractors and engineers have ninety (90) days to complete these deficiencies in accordance with the City of Lee's Summit's, Design and Construction Manual, Ordinance 5813. All punch List items must be completed prior to Final Acceptance..

PUNCH LIST CORRECTIONS:

Install enegy dissipator at outlet of detention basin per plan.

Install asphalt surface on north side parking area within **30days of the date of this letter.**

Install striping on surface layer asphalt on the north side parking area within **35 days of the date of this letter.**

Establish vegetation and maintain erosion control on all ground disturbed by construction activities.

, Developer
(Signature & Date)

Bob Burns, Public Works Inspector
(Signature & Date)

Original: Public Works Inspections File

Copy:

Developer

Public Works Development Engineering Manager

Contractor

Design Engineer / Architect