

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20131167, Building Permit - Residential

Address: 622 NW WILLOW DR, Unit:B, LEES SUMMIT, MO 64081622 NW WILLOW DR, Unit:C, LEES SUMMIT, MO 64081622 NW WILLOW DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Borns	Not Ready	Monday, March 10, 2014

Partial Correction

1	MISC	OK TO INSULATE AND DRYWALL MAIN LEVEL CEILINGS AND WALLS AT UNIT: C; B; ;
---	------	---

Corrective Action Required

2	MISC	<p>UNIT A:</p> <ul style="list-style-type: none">- LEVEL-TO-LEVEL FIRE BLOCKING NOT DONE- CLARIFICATION REQUIRED RE R/A PATH WHERE ELECT WIRE & BOXES ARE INSTALLED- NOTE: R602.6.1 Drilling and notching of top plate. <p>When piping or ductwork is placed in or partly in an exterior wall or interior load-bearing wall, necessitating cutting, drilling or notching of the top plate by more than 50 percent of its width, a galvanized metal tie not less than 0.054 inch thick (1.37 mm) (16 ga) and 11/2 inches (38 mm) wide shall be fastened across and to the plate at each side of the opening with not less than eight 10d (0.148 inch diameter) having a minimum length of 11/2 inches (38 mm) at each side or equivalent. The metal tie must extend a minimum of 6 inches past the opening. See Figure R602.6.1.</p>
---	------	---

Comments: CALL FOR INSPECTION AFTER FIRE-BLOCKING IS COMPLETE AND READY FOR INSPECTION.