

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20132712, Building Permit - Commercial
Address: 208 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Passed	Friday, March 14, 2014

Comments: OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT ALL SPACES NOW INCLUDING 8, 9, 10.

LEAVE REMOVED CEILING TILE OUT UNTIL ABOVE-CEILING INSPECTION IS COMPLETE AND APPROVED. INSTALL NO NEW CEILING TILE BEFORE ABOVE-CEILING INSPECTION -- EXCEPT THOSE FEW REQUIRED FOR MOUNTING OF DEVICES.

GENERAL CONTRACTOR PLEASE ADVISE TENANT: INSTALLATION OF LIGHTED SIGN SUBJECT TO APPROVAL WHEN INSTALLED. PER NEC 600.3, IF INTERNALLY LIGHTED MUST BE SHOP-LABELED. INSTALL NO NON-LISTED SIGN.