PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20132419, Building Permit - Commercial

Address: 2225 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Footing Inspection - Khanh Nguyen Partial Tuesday, March 18, 2014

Commercial

Corrective Action Required

1 MISC OK TO POUR BELOW:

-GR. BEAMS NORTH FROM LINE 4 TO EXISTING FOOTING, GR. BEAM AND

3-5.5FT PIERS ALONG LINE 4.

-GR. BEAMS AND COLUMN PADS: FROM SE OF EXISTING BUILDING

CLOCKWISE TO A/2; 2 PIER PADS AT A/3 & A/4

*PIER F/4 NOT READY

Comments: