

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20132419, Building Permit - Commercial
Address: 2225 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Partial	Wednesday, March 19, 2014

Corrective Action Required

1 MISC

OK TO POUR BELOW:

- GR. BEAMS NORTH FROM LINE 4 TO EXISTING FOOTING , GR. BEAM AND 3-5.5FT PIERS ALONG LINE 4.
- GR. BEAMS AND COLUMN PADS ALONG THE PERIMETER OF SOUTH ADDITION, EXCEPT A SHORT SECTION ON WEST SIDE
- INTERIOR PADS AT LINE 3

*PIER F/4 NOT READY

Comments: