

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20132712, Building Permit - Commercial
Address: 208 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Mike Copeland		Not Ready	Friday, April 04, 2014
Codes Commercial			

Corrective Action Required

1 MISC

THIS IS NOT READY FOR INSPECTION:
OPEN BOXES THROUGHOUT, INCLUDING IN AREAS ABOVE CEILING THAT
HAVE YET TO BE APPROVED.

CONTRACTOR WAS INFORMED THAT A GROUNDING ELECTRODE
CONDUCTOR WOULD NEED TO BE INSTALLED FROM THE MAIN DISCONNECT
TO BUILDING STEEL. SUB-PANEL NEEDS BONDING JUMPERS REMOVED AND
GROUNDED CONDUCTORS ISOLATED FROM THE PANEL. METALLIC TUBING
IS UTILIZED AS THE EQUIPMENT GROUND FOR THE SUB-PANEL. BONDING
JUMPER WILL NEED TO BE INSTALLED AT THE 90* FITTING ABOVE THE BACK
DOOR TO ENSURE CONTINUITY.

Comments: