

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140090, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, April 07, 2014

Partial Correction		
1	MISC	IN 1A029A & 1A029B SYSTEMS ABOVE LINER BOARD HARD LID TO BE INSTALLED OK TO CONCEAL WHEN READY.

Hood/Duct Inspection	John Borns	Partial	Monday, April 07, 2014
-----------------------------	------------	---------	------------------------

Partial Correction		
1	MISC	MAJORITY OF GREASE DUCT IN PLACE AND LIGHT-TESTED IN PLACE AS WELL AS POSSIBLE (SHOP WELDS WERE NOT LIGHT-TESTED ON FLOOR). ONE LOCATION FOUND WITH OPENINGS; WELDED SHUT ON THE SPOT. ONE 4' TIE-IN SECTION NOT YET IN PLACE; SHOP WELDS LIGHT-TESTED ON FLOOR; FOUND THREE HOLES; WELDED SHUT ON-SPOT; FIELD WELDS ON THIS SECTION TO BE INSPECTED WHEN READY. SHOP WELDS ON VERTICAL DROPS AT HOOD TO BE TESTED ON FLOOR WHEN DELIVERED; THEN FIELD WELDS TESTED IN PLACE.

Comments: