

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140176, Building Permit - Commercial
Address: 880 NW BLUE PKWY, Unit:C, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Wednesday, May 07, 2014

Corrective Action Required
3 MISC

PLACEMENT / SUPPORT / SECURING OF LOW VOLTAGE ELECTRICAL CABLE:
ROUTE HIGH IN INTERSTITIAL SPACE >= 18" ABOVE CEILING GRID; SUPPORT
FROM STRUCTURE -- NOT FROM CEILING SUPPORT WIRES OR OTHER M/E/P
SYSTEMS. CHECK ALL.

Corrective Action Required
5 MISC

INSTALL CEILING SUPPORT WIRES STRAIGHT FROM STRUCTURE ABOVE TO
MAIN TEES; DO NOT BEND AROUND HVAC DUCT OR OTHER SYSTEMS. CHECK
ALL.

Comments: