

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140442, Building Permit - Commercial
Address: 20 NE SAINT LUKES BLVD, Unit:300, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Passed	Monday, May 19, 2014

Comments: OK TO COVER WHEN READY LIGHT-GUAGE STEEL WALL FRAMING + IN-WALL SYSTEMS. LADDER WILL BE REQUIRED FOR ABOVE-CEILING INSPECTION. NO CEILING TILE IS TO BE PLACED PRIOR TO ABOVE-CEILING INSPECTION AND APPROVAL EXCEPT THOSE FEW WHICH MAY BE NECESSARY FOR INSTALLATION OF ELECTRICAL OR OTHER DEVICES. 42", 36", AND 18" GRAB BARS IN 3D314 AND 3D318 AT FINAL INSPECTION.