

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140727, Building Permit - Commercial
Address: 200 NE MISSOURI RD, Unit:305, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Wednesday, May 21, 2014

Corrective Action Required

1 MISC

NEC 300.11: SECURING AND SUPPORTING OF ELECTRICAL **CABLE ASSEMBLIES: MAY NOT BE SUPPORTED BY CEILING SUPPORT HANGER WIRES**; SUPPORT FROM STRUCTURE, FROM OTHER COMPONENTS OF ELECTRICAL SYSTEM, OR FROM HANGERS INSTALLED FOR SUPPORT OF THE ELECTRICAL SYSTEM AND SECURED AT BOTH ENDS.

Corrective Action Required

2 MISC

FIXTURE SUPPORT WIRES AT LAY-IN ELECTRICAL LIGHTING LUMINAIRES: PROVIDE TWO SLACK WIRE TIES PER FIXTURE FROM STRUCTURE TO **TWO OPPOSITE DIAGONAL CORNERS**. TIE BOTH ENDS WITH TWO FULL WRAPS MINIMUM.

Comments: