

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20140727, Building Permit - Commercial  
Address: 200 NE MISSOURI RD, Unit:305, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Passed	Wednesday, May 21, 2014

<b>Above Ceiling Inspection</b>	John Borns	Failed	Wednesday, May 21, 2014
---------------------------------	------------	--------	-------------------------

Corrective Action Required

1 MISC

NEC 300.11: SECURING AND SUPPORTING OF ELECTRICAL CABLE ASSEMBLIES: MAY NOT BE SUPPORTED BY CEILING SUPPORT HANGER WIRES; SUPPORT FROM STRUCTURE, FROM OTHER COMPONENTS OF ELECTRICAL SYSTEM, OR FROM HANGERS INSTALLED FOR SUPPORT OF THE ELECTRICAL SYSTEM AND SECURED AT BOTH ENDS.

Corrective Action Required

2 MISC

FIXTURE SUPPORT WIRES AT LAY-IN ELECTRICAL LIGHTING LUMINAIRES: PROVIDE TWO SLACK WIRE TIES PER FIXTURE FROM STRUCTURE TO TWO OPPOSITE DIAGONAL CORNERS. TIE BOTH ENDS WITH TWO FULL WRAPS MINIMUM.

**Comments: OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS THROUGHOUT. ALLOW NO CONTENTS TO BE PLACED BEFORE FINAL INSPECTION.**