

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140310, Building Permit - Commercial
Address: 795 NE RICE RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Passed	Friday, May 23, 2014
Hood/Duct Inspection	John Borns	Passed	Friday, May 23, 2014

Comments: AFTER REQUESTED CORRECTIONS ARE MADE TO FLEX DUCT, PVC VENT PIPE AND MC CABLE OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS.

**NO ISSUES FOUND WITH GREASE DUCT WRAP.
IMC 507.16 COMMERCIAL KITCHEN GREASE HOOD PERFORMANCE TEST:
NEBB-CERTIFIED REPORT REQUIRED TO BE SUBMITTED TO INSPECTOR WHEN EQUIPMENT IS OPERATIONAL AND BEFORE COMMERCIAL USE. SMOKE CAPTURE TEST TO BE CERTIFIED BY 3RD PARTY OR WITNESSED BY INSPECTOR BEFORE ANY USE IS APPROVED.**