

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140543, Building Permit - Commercial
Address: 950 NW BLUE PKWY, Unit:D, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mike Copeland	Partial	Wednesday, May 28, 2014
Partial Correction 1 MISC		OK TO COVER WHEN READY LIGHT-GUAGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING LOCATIONS: PERIMETER WALLS INCLUDING AT IN-WALL ELECTRICAL;	
Partial Correction 2		OKAY TO COVER INTERIOR WALLS. TWO STORM DRAIN CLEANOUTS ARE TO REMAIN ACCESSABLE. MAKE UP GROUNDING PIG TAILS IN BOXES AND CALL FOR INSPECTION BEFORE INSTALLING DEVICES.	
Rated Assembly Inspection	Mike Copeland	Partial	Wednesday, May 28, 2014
Partial Correction 1 MISC		SCREW PATTERN APPROVED PER UL 465. FIRE CAULK PENETATIONS IN 1 HOUR WALL PER DETAIL FOR THE "A" AND "A1" WALLS AND CALL FOR RE-INSPECTION.	

Comments: