

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20140442, Building Permit - Commercial  
Address: 20 NE SAINT LUKES BLVD, Unit:300, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Wednesday, June 04, 2014

### Corrective Action Required

1 MISC

SMACNA / AIR DIFUSSION COUNCIL / MANUFACTURER'S INSTRUCTIONS >  
INSTALLATION OF HVAC FLEXIBLE DUCT OR CONNECTORS: CLAMPS & TAPING  
OF INNER AND OUTER LAYER MUST BE PER INSTRUCTIONS. NON-METALLIC  
CLAMPS OK ONLY WITH BEADED FITTINGS. LEAVE TILE OUT AT EACH  
LOCATION WHERE FLEX DUCT OR CONNECTORS ARE INSTALLED.

### Partial Correction

2 MISC

**ISSUE #1 YET TO BE CORRECTED AT SPACES 302, 303, 304 & 306. DO NOT  
CLOSE CEILING AT THESE SPACES. AT OTHER SPACES OK TO PLACE ACT  
WHEN READY.**

### Comments: