

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20130852, Building Permit - Commercial
Address: 611 SW 3RD ST, Unit:B, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Tuesday, June 10, 2014

Partial Correction
1 MISC

NEW LOWER LEVEL ROOMS:

1) NEC 250.148; IRC 3808.13 CONTINUITY OF BRANCH WIRING EQUIPMENT
GROUNDING CONDUCTORS: WHEREVER ≥ 2 CABLES IN BOXES USE LISTED
WIRE NUTS OR CRIMP CONNECTORS TO CREATE CONTINUITY. TWISTING OF
GROUND WIRES IS NOT SUFFICIENT CONNECTION.
OK TO HANG DRYWALL; BUT DO NOT CLOSE BOXES BEFORE GROUNDS ARE
RE-INSPECTED.

2) AT DATA ROOM DRYWALL AT UNDERSIDE OF STAIR IS APPROVED. INSTALL
SPARK RING TO BRING BOX TO WITHIN 1/4" OF FACE OF DRYWALL

Partial Correction
2 MISC

NOTED EGRESS DOOR ADDED AT LOWER LEVEL S.E. PER FIRE DEPARTMENT
REQUIREMENT.

Comments: