

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141546, Building Permit - Commercial  
Address: 800 NE JONES INDUSTRIAL DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Khanh Nguyen	Partial	Wednesday, June 18, 2014

Corrective Action Required

1	MISC	OK TO POUR BELOW AFTER OK FROM PSI: -NORTH GRADE BEAM FROM A-F AND ~20 FT FROM NE CORNER -CONTINUE FROM A/1 TO ~20 FT SOUTH -PADS FROM LINE A EASTWARD: 4 PADS AT LINE 6, 5 PADS AT LINE 4, 2 PADS AT LINE 5
---	------	---

<b>Sewer Service Inspection - Commercial</b>	Khanh Nguyen	Partial	Wednesday, June 18, 2014
--	--------------	---------	--------------------------

Corrective Action Required

1	MISC	PARTIAL FROM CLEANOUT TO NEAR MAIN CONNECTION. MAIN CONNECTION INSPECTED BY P.W.
---	------	--

<b>Electrical Service Inspection - Commercial</b>	Khanh Nguyen	Passed	Wednesday, June 18, 2014
---	--------------	--------	--------------------------

**Comments:**

100 AMP TEMPORARY ELECTRICAL SERVICE TO THE JOB TRAILER OK FOR RELEASE