

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141546, Building Permit - Commercial
Address: 800 NE JONES INDUSTRIAL DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Partial	Monday, June 23, 2014

Corrective Action Required

1	MISC	OK TO POUR BELOW AFTER OK FROM PSI: -NORTH GRADE BEAM FROM A-F AND ~40 FT FROM NE CORNER -GRADE BEAM-CONTINUE FROM A/1 CC TO SE CORNER -4 PADS AT LINE 6, 5 PADS AT LINE 4, 2 PADS AT LINE 5, 8 PADS AT LINE 2&3, 2 PADS AT LINE DB -CMU FOOTINGS AT NORTH SIDE AND ON THE WEST SIDE
---	------	---

Comments: