PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141292, Building Permit - Commercial Address: 3680 NE AKIN DR, Unit:112, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Khanh Nguyen	Failed	Thursday, August 21, 2014
Corrective Action Required			
1 Misc 1	-GET A -INSTA -RECEF WITH -INSTA THE CI -RAISE -INSTA -INSTA 600.5 -PROV -INSTA -RECEF RECES INSTAI -RECEF	-GET APPROVAL FROM FIRE DEPARTMENT -INSTALL A NO-SMOKING SIGN NEAR FRONT ENTRY -RECEPTACLE AT FRONT: SUPPORT YOKE; INSTALL BOX EXTENSION FLUSHED WITH THE COMBUSTIBLE WALL FINISH -INSTALL GUARDRAIL OR OTHER BARRIER AT FRONT STEEL PROTRUSION INTO THE CIRCULATION PATH PER ANSI 117.1 307.4 -RAISE THE EQUIPMENT FLOOR TO SAME LEVEL AS LANDING -INSTALL HANDRAILS ON BOTH SIDES OF RAMPS -INSTALL SIGNAGE AT RESTROOM -INSTALL 20 AMP CIRCUIT AND OUTLET FOR SIGNAGE AS REQUIRED PER NEC 600.5 -PROVIDE EPOZY BASED PAINT FOR RESTROOM WALL -INSTALL OPEN-FRONT TOILET SEAT -RECEPTACLE AT BREAK RM SINK: SUPPORT YOKE; BOX SHALL NOT BE RECESSED MORE THAN 1/4" BEHIND NON-COMBUSTIBLE WALL FINISH. INSTALL BOX EXTENSION -RECEPTACLE WITHIN 6 FT OF BREAK RM SINK SHALL BE GFCI-PROTECTED -INSTALL A LISTED DRYER TRANSITION DUCT	

Comments: