

File

BUILDING DEMOLITION SYSTEM DISPOSITION

Upon completion of demolition work described in City of Lee's Summit Permit # PRDEM201421CA please complete this form, providing information to the best of your ability regarding the various structures and systems demolished, removed or deactivated; then return to John Borns, Building Inspector.

Structure... Briefly describe the structure(s) demolished and the manner and extent to which removal was performed. Include a description of the removal of foundation/substructure elements.

SERVICE STATION (METAL BUILDING) WAS PUSHED DOWN AND TAKEN TO LANDFILL AND RECYCLING. ASPHALT AND CONCRETE PARKING LOT WAS BROKEN UP AND TAKEN TO LANDFILL. FOUNDATION ALSO WAS BROKEN UP AND TAKEN TO LANDFILL.

Sanitary sewer service... Describe the measures taken to deactivate the service, including related contact with City departments.

EXISTING SEWER WAS INTERCEPTED NEAR PROPERTY LINE, INSPECTED BY CAMERA, AND WILL BE SPLICED INTO FOR NEW BUILDING USE.

Water service... Describe the measures taken to deactivate the service, including related contact with City departments.

EXISTING WATER METER & PIT WILL BE REUSED. NEW COPPER WILL BE INSTALLED FROM EXISTING METER TO NEW BUILDING.

Natural gas service... Describe the measures taken to deactivate the service, including related contact with the gas service provider.

MO. GAS ENERGY CAPPED SERVICE LINE AT PROPERTY LINE. IT WILL BE REACTIVATED WHEN NEW BUILDING IS BUILT.

Electrical service... Describe the measures taken to deactivate the service, including related contact with the electrical service provider.

KCPL REMOVED OVERHEAD DROP. NEW SERVICE WILL BE INSTALLED UNDERGROUND TO THE SAME POLE WHERE IT WILL BE RECONNECTED.

KC CONSTRUCTORS

Applicant DAVID JAEGER

Date 8-20-14

Applicant signature David Jaeger