

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140913, Building Permit - Commercial

Address: 110 NE SAINT LUKES BLVD, Unit:245, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, August 25, 2014
Partial Correction 1 Misc 1		OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFITS AT 217, 226, 227; SOFFIT OUTSIDE DOOR 2F200A; CEILING IN 2F206;	
Partial Correction 2 Misc 1		OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 207-208; 209 AFTER ONE MC BATWING IS MOVED FROM CEILING HANGER WIRE TO ELECTRICAL SLACK WIRE; 210; 211; 212; 213; 214; 215; 216 + CORRIDOR RECESS THERETO; 227 N.S.;	
In-wall Inspection	John Borns	Partial	Monday, August 25, 2014
Partial Correction 1 Misc 1		OK TO COVER WHEN READY LIGHT-GUAGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 2F200; 203-213; N.S. 215; 216; 217; 218; 220-224; 224A; 224B; 226; 227; 228; 230; 231; 232; 240; [200A; 201; 202; 219; 224C; 229; [214; 225; 225A; 225B; IN-FILL OPENING AT REMOVED DOOR @ [2F202] PLAN S WALL; FRAMING AND SETTING OF DOOR FRAME FOR NEW DOOR (2F200A); JAMB & BULKHEAD FRAMING AND SETTING OF DOOR FRAME FOR NEW DOOR (2F123);	

Comments: