

# Temporary Certificate of Occupancy

---

**Permit #:** PRCOM20141292  
**Address:** 3680 NE AKIN DR, Unit:112, LEES SUMMIT, MO 64064  
**Inspected On:** Friday, August 29, 2014  
**Inspected By:** Khanh Nguyen  
**Expiration Date:** 9/29/2014 12:00:00 AM

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

| Inspection:  | Inspector:   | Outcome:         | Date:                      |
|--|--------------|------------------|----------------------------|
| <b>Occupancy Inspection -<br/>Codes Commercial</b> | Khanh Nguyen | Temporary C of O | Friday, August 29,<br>2014 |

**Corrective Action Required:**

- |   |        |   |
|---|--------|---|
| 1 | Misc 1 | -RAISE THE EQUIPMENT FLOOR TO SAME LEVEL AS LANDING<br>**INSTALL HANDRAIL PER IBC 1009.15 AND 1012. THERE IS NO EXCEPTION<br><br>-RECEPTACLE AT BREAK RM SINK: SUPPORT YOKE; BOX SHALL NOT BE RECESSED MORE THAN 1/4" BEHIND NON-COMBUSTIBLE WALL FINISH. INSTALL BOX EXTENSION<br>**NEC 314.20<br><br>-RECEPTACLE WITHIN 6 FT OF BREAK RM SINK SHALL BE GFCI-PROTECTED<br>**NEC 210.8(B)(5). NOTE THAT THERE IS NO EXCEPTION TO APPLY TO THIS CASE |
|---|--------|---|

