

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20130422, Building Permit - Commercial
Address: 3360 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Failed	Thursday, September 04, 2014

Corrective Action Required

1	Misc 1	UNIT 306: -INSTALL HANGERS FOR TRUSSES T31 PER TRUSS LAYOUT -VERIFY THE HANGER FOR T55-T15 CONNECTION -BRACE T15 SUPPORT STUDS -NAIL T55 PER DETAIL -TIE DOWN T71 AT BOTH ENDS -DRAFTSTOP CORRIDOR WALL EVERY 10 FT -FIRESTOP FLOOR PENETRATIONS IN MECHANICAL NICHE; GET LISTED FIRESTOP ASSY FOR THE 4" ROOF DRAIN -INSTALL STUD SHOE AT OVER-BORED LAUNDRY WALL STUD -SUPPORT ALL PVC PLUMBING IN ROOF SPACE EVERY 4 FT -COMPLETE ELECTRICAL WIRING MAKEUP FOR ALL BOXES; BOND METAL BOX; SECURELY FASTEN ALL WIRING IN ROOF SPACE EVERY 4.5 FT
---	--------	--

Comments: