

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20140231, Building Permit - Commercial  
Address: 220 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Tuesday, September 09, 2014

Partial Correction  
1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 103 AFTER ABANDONED ELECTRICAL CONDUIT AT EAST END ARE REMOVED AND CONDUITS IN USE ARE SECURED TO STRUCTURE; 103b;

<b>In-wall Inspection</b>	John Borns	Partial	Tuesday, September 09, 2014
---------------------------	------------	---------	-----------------------------

Partial Correction  
1 Misc 1

OK TO TOP-OUT WALLS WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT SPACE 103: 5' TOP-OUT @ N WALL; 4' TOP-OUT @ E & W WALLS

**Comments:**