

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141214, Building Permit - Commercial
Address: 304 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Mark Harding	Partial	Tuesday, September 16, 2014

Corrective Action Required

1	Misc 1	FOOTINGS COMPLETE- SEE FOUNDATION PERMIT ALL PERIMETER FOOTINGS 90%
		OUT STANDING- ELEVATOR PIT AND 20FT OF WALL SURROUNDING PIT, A FEW INTERIOR COLUMNS AND PIERS.

Underslab Electrical Inspection - Commercial	Mark Harding	Partial	Tuesday, September 16, 2014
---	--------------	---------	-----------------------------

Corrective Action Required

1	Misc 1	SEE FOUNDATION PERMIT-(CLOSED) DAILY INSPECTIONS ON UNDERSLAB ELECTRICAL . CONTINUING INSPECTIONS- -MAIN LINES TO HV4 PANEL -MAIN PANEL LOCATION MOSTLY COMPLETE -NO FLOOR SLAB BOXES AT THIS POINT WORKING ON EAST SIDE-9-16-14
---	--------	--

Underslab Plumbing Inspection - Commercial	Mark Harding	Partial	Tuesday, September 16, 2014
---	--------------	---------	-----------------------------

Corrective Action Required

1	Misc 1	CONTINUING INSECTIONS- -NORTH SECTION MOSTLY COMPLETE -INTERIOR ROOF DRAINS COMPLETE EXCEPT ONE EAST TURN UP
---	--------	--

- INTERIOR AREA DRAIN COMPLETE AROUND BAPTISM FLOOR.
- 3" WATER SERVICE TO INSIDE BUILDING COMPLETE
- 2" LAWN SPRINKLER LINE TO EXTERIOR COMPLETE.

SOUTH BATH GROUPS ON SOUTH MAIN LINE REMAINING

Comments: