

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141214, Building Permit - Commercial
Address: 304 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Monday, September 22, 2014

Partial Correction
1 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: C.9/ 21 & C.9/ 22;

Footing Inspection - Commercial	John Borns	Failed	Monday, September 22, 2014
--	------------	--------	----------------------------

Corrective Action Required
1 Misc 1

FOOTINGS AT C.9/ 21 & C.9/ 22: ACI 7.7.1 MINIMUM RE-BAR COVERAGE: 3" TO BOTTOMS/BANKS

Underslab Electrical Inspection - Commercial	John Borns	Partial	Monday, September 22, 2014
---	------------	---------	----------------------------

Partial Correction
1 Misc 1

**SEE FOUNDATION PERMIT-(CLOSED)
DAILY INSPECTIONS ON UNDERSLAB ELECTRICAL .
CONTINUING INSPECTIONS-
-MAIN LINES TO HV4 PANEL
-MAIN PANEL LOCATION MOSTLY COMPLETE
-NO FLOOR SLAB BOXES AT THIS POINT
WORKING ON EAST SIDE-9-16-14
-WEST CENTER AREA
- COFFEE BAR**

Underslab Plumbing	John Borns	Not Ready	Monday, September 22, 2014
---------------------------	------------	-----------	----------------------------

**Inspection -
Commercial**

Partial Correction

1 Misc 1

CONTINUING INSECTIONS-

- NORTH SECTION MOSTLY COMPLETE
- INTERIOR ROOF DRAINS COMPLETE EXCEPT ONE EAST TURN UP
- INTERIOR AREA DRAIN COMPLETE AROUND BAPTISM FLOOR.
- 3" WATER SERIVCE TO INSIDE BUILDING COMPLETE
- 2" LAWN SPRINKLER LINE TO EXTERIOR COMPLETE.
- ROOF DRAINS COMPLETE
- SINK MAIN RESTROOM AREA ROW OF SINK LINE TO REST ROOMS

SOUTH BATH GROUPS ON SOUTH MAIN LINE REMAINING

Comments: