

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141214, Building Permit - Commercial
Address: 304 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Tuesday, September 23, 2014
Partial Correction 1 Misc 1		CONTINUING INSECTIONS- -NORTH SECTION MOSTLY COMPLETE -INTERIOR ROOF DRAINS COMPLETE EXCEPT ONE EAST TURN UP -INTERIOR AREA DRAIN COMPLETE AROUND BAPTISM FLOOR. - 3" WATER SERIVCE TO INSIDE BUILDING COMPLETE -2" LAWN SPRINKLER LINE TO EXTERIOR COMPLETE. - ROOF DRAINS COMPLETE - SINK MAIN RESTROOM AREA ROW OF SINK LINE TO REST ROOMS - RESTROOMS (1008) & (1009)	

Underslab Electrical Inspection - Commercial	John Borns	Partial	Tuesday, September 23, 2014
Partial Correction 1 Misc 1		SEE FOUNDATION PERMIT-(CLOSED) DAILY INSPECTIONS ON UNDERSLAB ELECTRICAL . CONTINUING INSPECTIONS- -MAIN LINES TO HV4 PANEL -MAIN PANEL LOCATION MOSTLY COMPLETE -NO FLOOR SLAB BOXES AT THIS POINT WORKING ON EAST SIDE-9-16-14 -WEST CENTER AREA - COFFEE BAR - 21 1-1/4", 1" & 3/4" CONDUITS DEEP-TRENCHED FROM ELECT RM (1048) TO 12' N OF PANEL LV7	

Comments: