

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20130422, Building Permit - Commercial
Address: 3360 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Khanh Nguyen	Partial	Thursday, September 25, 2014

Partial Correction
1 Misc 1

-GYPSUM TYPE X INSTALLED AT SHOWER WALL-2ND AND 3RD FL OK

-STAIR WELLS

-3RD FL: 2 LAYERS AT CEILING

-2ND FL: CEILING FURDOWN FOR MECHANICAL; CORRIDOR CEILING

All Rough Inspection - Commercial	Khanh Nguyen	Partial	Thursday, September 25, 2014
--	--------------	---------	------------------------------

Corrective Action Required
1 Misc 1

OK TO ROCK BELOW:
-ALL 3RD FLOOR DWELLING UNITS
-3RD FL COMMON AREAS- OK TO ROCK CEILING 1ST LAYER. LEAVE OPEN AREA TO INSPECT DAMPERS

Corrective Action Required
2 Misc 1

3RD FL:
-SECURE DAMPER FLANGE AND FIRECAULK PENETRATION AT COMMON AREA CHASE

2ND FL:
-I JOISTS REPAIR -INSTALL HANGERS PER ENGINEER LETTER
-FIREBLOCK AT DWELLING PARTITION

Comments: