

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20132419, Building Permit - Commercial
Address: 2225 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Partial	Wednesday, October 01, 2014

Corrective Action Required

1 Misc 1

ABOVE CEILING OK BELOW:
-ADDITION 1ST FL RESTROOMS HARD LID CEILING
-SERVICE AREA SOFFIT AND COPYING RM
-ROOMS UNDER MEZZENINE
-BREAKROOM, TOOLS RM, AND BOTH RESTROOMS UNDER MEZZANINE
-SOFFIT ABOVE DISPLAY AREA
-ELEVATOR EQUIPMENT RM

CORRECT THE FOLLOWINGS:
-ABOVE-CEILING OF DISPLAY AREA NOT READY
-SUPPORT MC EVERY 6 FT
-COMPLETE FIRE SPRINKLER INSTALLATION
-MUD AND TAPE FIRE-RATED STAIR WALL
-SEAL DUCT JOINTS

Comments: