

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20142676, Building Permit - Commercial  
Address: 255 NW BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Passed	Wednesday, October 15, 2014

**Comments: OK TO COVER WALLS AT LOBBY AND AT OFFICE 7. BEFORE DRYWALLING FUR-DOWN AT HVAC DUCT SCREW ALL FLANGE CONNECTIONS ON TENSION STUDS.**

**INSTALL NO CEILING TILE BEFORE ABOVE-CEILING INSPECTION -- EXCEPT THOSE FEW REQUIRED FOR MOUNTING OF DEVICES. COMPLETELY REMOVE FRAMING AND DRYWALL FRAGMENTS AND OTHER ABANDONED MATERIALS REMAINING ABOVE FROM DEMO/REMOVALS WORK.**