

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20130422, Building Permit - Commercial
Address: 3360 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Partial	Thursday, October 16, 2014

Corrective Action Required

1 Misc 1

OK TO ROCK BELOW:

- ALL 3RD FLOOR DWELLING UNITS
- 3RD FL COMMON AREAS- OK TO ROCK CEILING 1ST LAYER.

- ALL 2ND FLOOR DWELLING UNITS AND COMMON AREA

CORRECT THE FOLLOWINGS FOR 1ST FL DWELLING UNITS ONLY:

- TIGHTEN ALL SHEARWALL TIE-DOWNS
- ANCHOR SILL AT WEST END UNIT
- FIREBLOCKING WALL
- OVERFILLED ELECTRICAL BOXES AT WEST END UNIT KITCHEN
- ROCK&MUD&TAPE DEAD SPACES
- COLLARS FOR 4" STORM DRAIN
- ROCK WALL AT 1HR PARTITION AFTER TIE-DOWNS ARE INSPECTED
- CHECK NAIL SIZE FOR SHEAR STRAPS
- NAIL TJI HANGER (KITCHEN)
- CONNECT LVL&TJI TO BEAM OUTSIDE ELEVATOR EQUIPMENT RM

Comments: